

**INFRASTRUCTURE AUDIT CHECKLIST FOR BUILDINGS**  
(Zone 4: Seismic Zone Map of the Philippines)

**I. GENERAL INFORMATION**

**IDENTIFICATION**

Region / Province VI-A/CAVITE City/Municipality MARAGONDON  
 Barangay BUCAL IVA Street Boundary / /

**INSPECTION**

Inspector/s: CADAROS, ELA Position: RESEARCHER/STUDENT Office: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Inspection Date / Time: 05-25-2019 / 3:00 PM Weather Condition: ☒ Sunny ☐ Part Sunny ☐ Cloudy

**II. BUILDING INFORMATION**

Building Name : Bucal 4A Barangay Hall  
 Address : Bucal 4A, Maragondon, Cavite  
 Contact Person : Gary D. Manabat ☐ Building Owner ☐ Administrator ☐ Tenant (Captain)  
 Address : Bucal 4A, Maragondon  
 Contact No. : 09550271671  
 No. of Storey : 2 Above ground \_\_\_\_\_ Below Ground \_\_\_\_\_  
 Coordinates (if available) Latitude \_\_\_\_\_ Longitude \_\_\_\_\_

**A. Type of Building:**

☒ Concrete Frame ☐ Timber Frame ☐ Reinforced Masonry  
☐ Steel Frame ☐ Composite Steel-Concrete ☐ Unreinforced Masonry  
☐ Reinforced Concrete Shear Wall ☐ Other types, pls. specify \_\_\_\_\_

**B. Type of Structure:**

☐ build-up Section ☐ Pre-Cast ☐ Combination  
☐ Rolled Section ☒ Cast-In-Place ☐ Other types, pls. state \_\_\_\_\_

**C. Design Occupancy:**

☒ Public Assembly ☐ Offices ☐ School  
☐ Health Center ☐ Industrial ☐ Emergency/Evacuation Center  
☐ Commercial ☐ Historical (museum?) ☐ Or pls. specify \_\_\_\_\_

Current Occupancy, please specify 10

Year / Edition of NSCP used : 2015 Date Constructed / Age of Structure 2017

Original Construction (Y/N)? N Add'l Storey: 1 Add'l span/overhang: \_\_\_\_\_  
 Rehabilitated (Y/N)? Y Pls. describe: renovated

Available Records/Documents: ☐ Geotechnical investigation ☐ Construction Plan  
☐ As-built Plan ☐ Structural Design Computation  
☐ Other, pls. specify \_\_\_\_\_

Comments: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

### III. RAPID VISUAL SCREENING OF BUILDING FOR POTENTIAL SEISMIC HAZARDS

(from FEMA-154 2015 Data Collection Form)

TYPE OF CONSTRUCTION	Wood Frame (W1A)	Steel Frame (S1)	Concrete Frame (C1)
Basic Score	1.50	1.50	1.00 ✓
Severe Vertical Irregularity	-0.90	-0.80	-0.70
Moderate Vertical Irregularity	-0.50	-0.40	-0.40
Plan Irregularity	-0.70	-0.50	-0.40
Pre-Code (1972)	-0.30	-0.30	-0.10
Post Benchmark (wood=1986, conc.=1992, steel=2001)	1.90	1.00	1.40 ✓
Soil Type A or B (hard rock or rock)	0.50	0.3	0.20
Soil Type E (soft soil, 1-3 stories)	-0.2	-0.3	-0.1 ✓
Soil Type E (soft soil, >3 stories)	-0.4	-0.3	-0.1
FINAL SCORE, S	(0.7 min)	(0.5 min)	5 (0.3 min)

This seismic vulnerability assessment is aimed mainly at determining earthquake resilience, as designed by FEMA 2015 and not the present condition of the structure. The scores above are derived in part from Level 1 Exam for Very High Seismicity or Zone 4 of the Seismic Zone Map of the Philippines, wherein the minimum score to be desired should be as indicated. (Note use a different form provided for buildings located in Zone 2, particularly in Sub/Taqui town and in Palawan.)

2-3

### IV. VULNERABILITY OF BUILDING LOCATION

#### A. Previous Hazard Experience

- ☐ Volcanic      ☐ Tsunami      ☒ Ground-shaking Earthquake  
☐ Landslide      ☐ Liquefaction      ☒ Typhoon  
☐ Flooding      ☐ Fire      ☐ Others, pls. specify \_\_\_\_\_

#### B. Soil Foundation

- ☐ Sandy      ☒ Loam      ☐ Rock  
☐ Silt      ☐ Peat      ☐ Shale  
☐ clay      ☐ Limestone      ☐ Adobe  
☐ Other types, pls. specify \_\_\_\_\_

#### C. Vulnerability to Earthquake

##### C1. Approximate Distance from a known Active Fault

- ☐ 5 meters or less      ☐ between 5m to 1km      54.8km, approx. distance if more than 1 km.

##### C2. Ground Condition (select all that applies)

- ☐ Existence of fissures      Remarks: \_\_\_\_\_  
☐ Bulged ground      Remarks: \_\_\_\_\_  
☐ Soil Creep      Remarks: \_\_\_\_\_  
☐ Scouring (loss of Foundation support)      Remarks: \_\_\_\_\_

#### D. Vulnerability of Landslide/Soil Erosion

- D1. Approximate Distance from Hillside \_\_\_\_\_ (in meters)  
 D2. Approximate Distance from Slopes, Cliffs, Ravines \_\_\_\_\_ (in meters)  
 D3. Within Low-lying Area ☐ Y ☒ N  
 D4. Presence of Landslide displacement or debris encroaching ☐ Y ☒ N  
 D5. Presence of Bulging of Slopes ☐ Y ☒ N  
 D6. Presence of Cracks in Rock Slopes ☒ Y ☐ N  
 D7. Presence of Fissures in Soil Slopes ☐ Y ☒ N

**E. Vulnerability to Liquefaction**E1. Approximate Distance from Nearest Body of Water 41 km (in meters)E2. Within Reclamation Area ☐ Y ☒ NE3. Within Low-lying Area ☐ Y ☒ N**F. Vulnerability to Tsunami**F1. Approximate Distance from Coast/Shore line 8.08 km (in meters)F2. Presence of Water Barriers ☐ Y ☒ N**G. Vulnerability to Flooding**G1. Within Floodplains ☐ Y ☒ NG2. Within Flood-prone Area ☐ Y ☒ N**H. Vulnerability to Other Hazards**H1. Typhoon-prone Area ☒ Y ☐ NH2. Storm-surge Prone Area ☒ Y ☐ N (low)H3. Within 20kms Radius of Active Volcano ☐ Y ☒ NH4. Distance from Garbage Dumping Area N/A (in meters)H5. Approximate Distance from Fire Hazard N/A (in meters)H6. Approximate Distance from Toxic Chemical Hazard N/A (in meters)**V. DETAILED EVALUATION**Mark: 

0	1	2	3
---	---	---	---

Legend: 0 - None 1 - Minor 2 - Moderate 3 - Severe

	CONCRETE	STEEL	WOOD	Remarks/Other Observations
<b>A. STRUCTURAL</b>				
<b>A1. Exterior Part of Building</b>				
<b>1. Building Site</b>				
a. Existence of Fissures	○			
b. Bulged Ground	○			
c. Soil Creep	○			
d. Others, pls. specify				
<b>2. Foundation</b>				
a. Settlement (meter)	○			
b. Tilting (degree)	○			
c. Scouring	○			
d. Others, pls. specify				
<b>3. Columns</b>				
a. Cracks	1			minimal cracks
-diagonal/ vertical/horizontal cracks				
-Panel zone cracks	○			
b. Drifting	○			
c. Spalling	○			
-Exposure of reinforcing bars				
d. Changes in the Vertical Alignment (i.e. Column out of plumb)	○			
e. Broken, Buckled or Fractured	○			
f. Joints Separation	○			
g. Detached Bracing/s	○			
h. Corrosion of Steel Member	○			
i. Evidence of Termite Infestation	○			
j. Others, pls. specify				
<b>4. Beams</b>				
a. Cracks	○			
-diagonal/vertical / horizontal cracks				
b. Spalling	○			
-Exposure of reinforcing bars				

	CONCRETE	STEEL	WOOD	Remarks/Other Observations
c. Excessive Deflection				
d. Broken, Buckled or Fractured				
e. Joints Separation				
f. Detached Bracing				
g. Corrosion of Steel Member				
h. Evidence of Termite Infestation				
i. Others, pls. specify				
<b>5. Walls</b>				
a. Cracks				
- diagonal/ vertical/ horizontal cracks	2			minimal cracks but a lot
b. Separation from Joints or Connections, i.e. Beam/Column	0			
c. Spalling	0			
- Exposure of reinforcing bars	0			
d. Racking	0			
e. Solid Shear Walls	0			
- diagonal/vertical/horizontal cracks	0			
f. Evidence of Termite Infestation	0			
g. Others, pls. specify				
<b>A2. Interior Part of Building</b>				
<b>1. Foundation</b>				
a. Bowing of underground walls	0			
b. Others, pls. specify				
<b>2. Columns</b>				
a. Cracks	0			
- diagonal/ vertical/ horizontal cracks	0			
b. Broken, Buckled or Fractured	0			
c. Joints Separation	0			
d. Spalling	0			
- Exposure of reinforcing bars	0			
e. Changes in the Vertical Alignment	0			
f. Detached Bracing/s	0			
g. Corrosion of Steel Member	0			
h. Evidence of Termite Infestation	0			
i. Others, pls. specify	0			
<b>3. Beams</b>				
a. Cracks	0			
- diagonal/ vertical/ horizontal cracks	0			
b. Excessive Deflection	0			
c. Spalling	0			
- Exposure of reinforcing bars	0			
d. Separation from vertical support	0			
e. Beam-column joint failure	0			
f. Corrosion of Steel Member	0			
g. Evidence of Termite Infestation	0			
h. Others, pls. specify				
<b>4. Slab/ Flooring</b>				
a. Cracks				
- Along vertical plane of beam edge				
- Punching Shear				
b. Sagging				
c. Leaks				
d. Separation from vertical support (failure at columns)				
e. Spalling				
- Exposure of reinforcing bars				
f. Evidence of Termite Infestation				
g. Others, pls. Specify	0			
<b>5. Wall</b>				
a. Cracks				
- diagonal/vertical/ horizontal cracks	1			minimal crack

	CONCRETE	STEEL	WOOD	Remarks/Other Observations
b. Separation of Joints/Connection (i.e. Floor -wall separation Beam/Column/Slabs separation)	0			
c. Spalling - Exposure of reinforcing bars	0			
d. Evidence of Termite Infestation	0			
e. Others, pls. Specify				
6. Shear Walls				
a. Spalling and exposure of vertical reinforcement at boundary elements	0			
b. Horizontal cracks 3mm( 1/8") or larger extending through boundary elements.	0			
c. Shear failure at piers	0			
d. Failed spandrel beams	0			
e. Others, pls. Specify	0			
7. Roof Framing	0			
a. Separation from Wall	0			
b. Cracks/Fractured at welded connections				
c. Buckling of members (including wood)				
d. Corrosion of Steel Members				
e. Sagging				
f. Evidence of Termite Infestation				
g. Others, pls. Specify				
<b>B. NON-STRUCTURAL</b>				
1. Ceiling				
a. Evidence of Termite Infestation	0			
b. Materials are not securely fastened	2			some parts of ceiling
c. Warping	0			
d. Others, pls. Specify	0			
2. Interior Walls/Partition				
a. Masonry				
a1. Separation from column to beam	0			
a2. Cracks	0			
a3. Spalling	0			
b. Wood				
b1. Separation from column to beam	0			
b2. Cracks	0			
b3. Evidence of Termite Infestation	0			
c. Glass				
c1. Separation from columns/ beams	0			
c2. Cracks	0			
3. Doors and Entrances				
a. Not securely fastened and cannot be closed or opened	0			
b. Evidence of Termite Infestation	0			
c. Glass Crack	0			
d. Others, pls. specify				
4. Windows and Shutters				
a. Not securely fastened and cannot be closed or opened	0			
b. Evidence of Termite Infestation	0			
c. Glass Crack	0			
d. Others, pls. specify				
5. Stairs				
a. Cracks on step and rise	0			
b. Sagging	0			
c. Displacement of steps/ railings	0			
d. Separation from joints	0			
e. Corrosion	1			
f. Spalling	0			
g. Evidence of Termite Infestation	0			

	CONCRETE	STEEL	WOOD	Remarks/Other Observations
h Others, pls. Specify				
6. Cladding	0			
a. Materials are not securely fastened	0			
b Others, pls. Specify				
7. Parapet				
a. Cracks	0			
b Spalling	0			
c Others, pls. Specify				
8. Floor Coverings (Tiles)				
a. Cracks	1			part of tile is cracked
b Displacement	0			
c Others, pls. Specify				
9. Roof Sheets				
a. Materials are not securely fastened	0			
b Corrosion	0			
c Others, pls. Specify				
10. Ramps for Differently Abled				
a. Cracks on ramps				no ramp
b Displacement of railings				
c Corrosion				
d Spalling				
e Others pls. Specify				
	Yes	No		Remarks/Other Observations
11. Presence of open space (easement)				
a. Front				
b. Back				
c. Sides				
12. Parking capacity not exceeding NBC requirements.				
13. Building provisions allowing people to pass within the building premises in due consideration of security, thus providing more options for pedestrian movement.				
14. Covered walkway connecting the building to transport waiting areas.				
<b>C. ANCILLARY/AUXILIARY EQUIPMENT AND FACILITIES (Optional)</b>				
1. Electrical System				
a. Convenience Outlets				
Breakage				
Corrosion				
Loose Contact				
Others, pls. Specify				
b. Wirings				
Exposed conductor				
Loose connections				
Others, pls. Specify				
c. Fixtures				
Breakage				
Corrosion				
Others, pls. Specify				
d Generator Sets				
Not securely fastened to base support				
Corrosion				
Others, pls. Specify				
2. Water Supply System				
a. Tank				
Leakages				
Corrosion				
Spalling				
Leaning				
Others, pls. Specify				
b Pipes				
Corrosion				
Clogging				



	Yes	No	Remarks/Other Observations
Disconnected			
Leakage			
Breakage			
Others, pls. Specify			
<b>C. Faucet</b>			
Corrosion			
Broken			
Securely fastened/connected to support system			
Others, pls. Specify			
<b>3. Sanitary Piping System</b>			
<b>a. Pipes</b>			
Leakage			
Corrosion			
Breakage			
Clogging			
Securely fastened to support system			
Others, pls. Specify			
<b>b. Bracing</b>			
Corrosion			
Securely fastened to support system			
Others, pls. Specify			
<b>4. Air Conditioning Systems</b>			
<b>a. Bracing and Support</b>			
Securely Fastened			
Corrosion			
Others, pls. Specify			
<b>5. Emergency Exit</b>			
<b>a. Presence of at least 2 emergency exits remote</b>			
<b>b. Luminous directional exit signs are located</b>			
<b>c. Illuminated "EXIT" signs have distinctive color</b>			
<b>d. Illumination system of the exit is AC/DC</b>			
<b>e. Fire exit doors are fire-resistant, swing-out type,</b>			
<b>f. Others, pls. Specify</b>			
<b>6. Fire Safety Device System</b>			
<b>a. Functional Smoke Detector</b>			
<b>b. Functional Alarm</b>			
<b>c. Functional Sprinkler</b>			
<b>d. Functional Hose</b>			
<b>e. Functional Fire Extinguisher</b>			
<b>f. Others, pls. Specify</b>			
<b>7. Communication Facilities</b>			
<b>a. Functional Telephone Line</b>			
<b>b. Functional Internet Access</b>			
<b>c. Functional Two Way Radio</b>			
<b>d. Others, pls. Specify</b>			
<b>D. ECOLOGICAL CONSIDERATION (Optional)</b>			
<b>1. Presence of natural shading using trees and</b>			
<b>2. Presence of open-grid pavement system.</b>			
<b>3. Presence of vegetated roofing.</b>			
<b>4. Presence of wastewater treatment facility.</b>			
<b>5. Presence of water recycling technologies and water</b>			
<b>6. Presence of rain water harvesting</b>			
<b>7. Using Natural Ventilation Techniques</b>			
<b>8. Using natural lighting and access to day lighting.</b>			
<b>9. Using renewable energy technologies, pls. specify.</b>			
<b>10. Using Efficient Lighting.</b>			
<b>11. No Smoking Policy inside the building;</b>			
<b>smoking areas are designated.</b>			
<b>12. Presence of Materials Recovery Facility</b>			
<b>13. Implementing Solid Waste Management.</b>			
<b>14. Others pls. Specify</b>			

**VI. SUMMARY REPORT****A. Rapid Visual Screening of Building for Potential Seismic Hazard**Final Score, S = 2.3 (tick box below if less than 2.0)☐ Structure may be vulnerable to Seismic Hazards**B. Vulnerability of Building Site / Location**☒ No observed locational vulnerability☐ Highly / moderately vulnerable to \_\_\_\_\_  
(list down determined vulnerabilities on IV. Vulnerability of Building Location)**C. Physical Over-All Conditions****1. Structural Defects**☐ No adverse defects☒ Presence of minor structural defects☐ Presence of some severe defect found (see photos)☐ Presence of multiple severe defects requiring investigation**2. Non-Structural Defects**☐ No adverse defects☒ Presence of minor non-structural defects☐ Presence of localized defect found (see photos)☐ Presence of interrelated defects for further investigation**3. Ancillary/Auxiliary Equipment and Facilities Defects**☐ No adverse defects☒ Presence of minor defects☐ Presence of localized defect found (see photos)☐ Presence of interrelated defects for further investigation**4. Ecological Consideration**☒ No adverse defects☐ Presence of minor ecological concerns☐ Presence of localized concern found (see photos)☐ Presence of concerns affecting community  
(for further investigation)**D. Findings and Recommendation****1. Minor Findings and Recommendation**☐ No further action required☐ Recommend to communicate with owner for Level 2 investigationRemarks: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_**2. Major Findings and Recommendation**☐ Recommend to communicate with owner for Level 2 investigation☐ Recommend to communicate with owner for Level 2 investigation by structural engineerRemarks: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_\_\_\_\_\_  
Inspector / Screener\_\_\_\_\_  
Supervisor / Team Lead\_\_\_\_\_  
Office of the Building Official